

# Chicken Timeline

18-22

25-29

~~April~~ April

punch list timeline may 2-6 Complete

April-18-Island lines moved • Drywall

-19 - Fill island floor, Drywall

-20 Finish Cabinets, Finish Drywall

-21 Plastic Cabinets & paint

-22 Paint

-25 Flooring

-26 Flooring, Base, Trim

-27 Trim, Caulk & paint trim

-28 Hood install, Knobs & Pulls, Adjust Cab

-29 Barn Doors, Finish List of objectives

May-2 to 6 open for punch list.

Backsplash will be completed after tops installed along with hook ups