



BEHRENS  
HOME DESIGN

Landscape Architecture • Interior Design

Hourly Rate Schedule 2023

The following rates are used for all projects and duties performed by Behrens Home Design that are referenced in contracts as "hourly" tasks. These figures are also used in determining professional fees and are valid under contracts signed and dated within the year 2023.

Landscape Architect/ Principal	\$ 115.00
Interior Design/ Principal	\$ 110.00
Landscape Architect/ Project Manager	\$ 95.00
Associate Landscape Architect	\$ 85.00
Associate Interior Designer	\$ 75.00
Draftsperson/ CAD operator	\$ 65.00
Administrative Assistant	\$ 55.00

416 Brook Road  
Towson, MD 21286

31106 Elizabeth Avenue  
Bethesda Beach, DE 19971

403.996.0658  
www@behrenshomedesign.com

Move Jun 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
28 No work	29	30	31	1	2	3 No work
	Tile substrat...		Tile installation			
4 No work	5	6	7	8	9	10 No work
Tile installation						
					Sit...	
11 No work	12	13	14	15	16	17 No work
Tile installation			Kitchen Cabinet/vanity install			
18 No work	19	20	21	22	23	24 No work
Kitchen Cabi...		Flooring install				
25 No work	26	27	28	29	30	1 No work
Trim/doors/Shelving install					Sit...	

Move May 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
30 No work	1	2	3	4	5	6 No work
7 No work	8	9	10	11	12	13 No work
14 No work	15	16	17	18	19	20 No work
	De...	Plu...	Electrical ins...	Ins...		
21 No work	22	23	24	25	26	27 Memorial Day
	Plu...	Drywall repairs		Pri...		
28 No work	29	30	31	1	2	3 No work
Tile substrat...		Tile installation				

Move Jul 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
25 No work	26	27	28	29	30	1 No work
	Trim/doors/Shelving install			Sit...		
2 No work	3	4 Independence Day	5	6	7	8 No work
Painting						
9 No work	10	11	12	13	14	15 No work
Painting						
16 No work	17	18	19	20	21	22 No work
Painting					Sit...	
23 No work	24	25	26	27	28	29 No work
Plumbing trim out			Electrical trim			
30 No work	31	1	2	3	4	5 No work
Hardware install		Filters			Contingency/final out	

# Move

Aug 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
30 No work	31	1	2	3	4	5 No work
	Hardware in...	Wi...	Contingency/final out			
6 No work	7	8	9	10	11	12 No work
Contingency/final out		Pos...				
13 No work	14	15	16	17	18	19 No work
20 No work	21	22	23	24	25	26 No work
27 No work	28	29	30	31	1	2 No work